

BLH Safety Solutions Visual Inspection and Sign Off for Completion of Works

Supervisor of all installations are to complete this document and sign off on completion of work.

TASK	YES	NO
All pins are secure on Top Rail Cap sections	<input type="checkbox"/>	<input type="checkbox"/>
All mesh buttons are placed on eccentric joiners and no damage is detected	<input type="checkbox"/>	<input type="checkbox"/>
Minimum of 2 Kick Rail Clips per lineal meter	<input type="checkbox"/>	<input type="checkbox"/>
Minimum of 2 Middle Rails Clips per lineal meter	<input type="checkbox"/>	<input type="checkbox"/>
Minimum of 2 Stanchion Clips per lineal meter	<input type="checkbox"/>	<input type="checkbox"/>
All joiners Adjustable or Fixed joiners are secured with sufficient Securing Barb Pins	<input type="checkbox"/>	<input type="checkbox"/>
Barricading / Guarding Mesh has no damage	<input type="checkbox"/>	<input type="checkbox"/>
All installation is as per installation manual	<input type="checkbox"/>	<input type="checkbox"/>
All tools and material is returned to BLH	<input type="checkbox"/>	<input type="checkbox"/>
Complete install has no damage detected and job completed 100%	<input type="checkbox"/>	<input type="checkbox"/>
Work area is left in a clean and tidy manner – environmental, rubbish removal	<input type="checkbox"/>	<input type="checkbox"/>
Hand over to client completed – Permits, Lock Outs Removed, JSA and TTTC etc.	<input type="checkbox"/>	<input type="checkbox"/>

Any further comments that could help to improve the product or enhance the installation process:

Any issues that may have been raised by the client on all installation of product / installation team:

Was the install incident free, if no please explain:

If yes was all paperwork sent to client & BLH Safety Solutions Head Office: Yes/No

Date : _____

Signed by BLH Safety Solutions Supervisor

Signed by Client Supervisor / Manager
